

**DIAGNOSTIC SHEET**

# \_\_\_\_\_

**In order for your warranty to be activated, your technician must supply the following data upon installation of the unit. The condenser fan motor must be running and the cellar temperature must be between 53° and 58°F. Fax completed diagnostic sheet to: 513-979-5280**

Condenser Model # \_\_\_\_\_  
Condenser Serial # \_\_\_\_\_

Evaporator Model # \_\_\_\_\_  
Evaporator Serial # \_\_\_\_\_

Voltage at compressor: \_\_\_\_\_  
Compressor amp draw: \_\_\_\_\_

Line set size: \_\_\_\_\_ X \_\_\_\_\_  
Line set length: \_\_\_\_\_  
Number of elbows in line set, including all 45 and 90 degree bends in soft copper: \_\_\_\_\_

Suction pressure in evaporator: \_\_\_\_\_  
Suction pressure at compressor: \_\_\_\_\_  
Head pressure: \_\_\_\_\_

Suction line temperature at evaporator: \_\_\_\_\_  
Suction line temperature at compressor: \_\_\_\_\_  
Discharge (hot gas) line temperature: \_\_\_\_\_  
Condenser ambient temperature: \_\_\_\_\_

Return air temperature: \_\_\_\_\_  
Supply air temperature: \_\_\_\_\_

**This area to be filled out for air handler installations only:**

Supply trunk size: \_\_\_\_\_  
Number and size of supply registers: \_\_\_\_\_ @ \_\_\_\_\_  
Return air trunk line size: \_\_\_\_\_

For the property located at: \_\_\_\_\_

Warranty card filled out by: \_\_\_\_\_

Company: \_\_\_\_\_

Telephone # \_\_\_\_\_ Fax# \_\_\_\_\_ E-Mail \_\_\_\_\_